	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	120.00	132.00	1	12.00	6.50	6.80	6.65	0.15	11.97	
9th Cross Road										
rom Main Road	0.00	30.00	1	30.00	6.70	5.70	6.20	0.15	27.90	
	30.00	60.00	1	30.00	5.70	6.90	6.30	0.15	28.35	
	60.00	90.00	1	30.00	6.90	6.00	6.45	0.15	29.03	
	90.00	120.00	1	30.00	6.00	6.80	6.40	0.15	28.80	
	120.00	150.00	1	30.00	6.80	5.80	6.30	0.15	28.35	
	150.00	169.00	1	19.00	5.80	6.20	6.00	0.15	17.10	
3rd Cross Road										
om 2nd Cross Road	0.00	30.00	1	30.00	6.40	6.60	6.50	0.15	29.25	
	30.00	60.00	1	30.00	6.60	6.60	6.60	0.15	29.70	
	60.00	90.00	1	30.00	6.60	6.30	6.45	0.15	29.03	
	90.00	120.00	1	30.00	6.30	6.00	6.15	0.15	27.68	
	120.00	130.00	1	10.00	6.00	6.10	6.05	0.15	9.08	
21st Cross Road										
om 19th Main Road	0.00	30.00	1	30.00	6.80	5.60	6.20	0.15	27.90	
	30.00	60.00	1	30.00	5.60	5.50	5.55	0.15	24.98	
	60.00	90.00	1	30.00	5.50	6.50	6.00	0.15	27.00	
	90.00	91.00	1	1.00	6.50	6.50	6.50	0.15	0.98	
22nd Cross Road										
om Main Road	0.00	30.00	1	30.00	6.20	6.70	6.45	0.15	29.03	
	30.00	60.00	1	30.00	6.70	5.60	6.15	0.15	27.68	
	60.00	90.00	1	30.00	5.60	6.40	6.00	0.15	27.00	
	90.00	95.50	1	5.50	6.40	6.40	6.40	0.15	5.28	
24th Cross Road										
From 3rd Main Road	0.00	30.00	1	30.00	6.10	6.60	6.35	0.15	28.58	
	30.00	51.00	1	21.00	6.40	6.50	6.45	0.15	20.32	
25th Cross Road										
rom Main Road	0.00	30.00	1	30.00	6.40	6.00	6.20	0.15	27.90	
	30.00	60.00	1	30.00	6.00	5.50	5.75	0.15	25.88	
	60.00	90.00	1	30.00	5.50	6.40	5.95	0.15	26.78	
	90.00	127.00	1	37.00	6.40	6.30	6.35	0.15	35.24	
26th Cross Road										
From 19th Main Road	0.00	30.00	1	30.00	6.80	6.20	6.50	0.15	29.25	
	30.00	60.00	1	30.00	6.20	6.50	6.35	0.15	28.58	
	60.00	90.00	1	30.00	6.50	6.00	6.25	0.15	28.13	
	90.00	120.00	1	30.00	6.00	6.30	6.15	0.15	27.68	
	120.00	138.60	1	18.60	6.30	6.00	6.15	0.15	17.16	
27th Cross Road										
From Chimi Hill Main Road	0.00	30.00	1	30.00	6.60	6.30	6.45	0.15	29.03	
	30.00	60.00	1	30.00	6.30	6.50	6.40	0.15	28.80	
	60.00	90.00	1	30.00	6.50	6.60	6.55	0.15	29.48	
	90.00	112.30	1	22.30	6.60	6.50	6.55	0.15	21.91	
28th Cross Road										
From Main Road	0.00	30.00	1	30.00	6.10	6.70	6.40	0.15	28.80	
	30.00	60.00	1	30.00	6.70	6.20	6.45	0.15	29.03	
	60.00	90.00	1	30.00	6.20	6.40	6.30	0.15	28.35	

CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
90.00	120.00	1	30.00	6.40	6.00	6.20	0.15	27.90	
120.00	150.00	1	30.00	6.00	6.30	6.15	0.15	27.68	
29th Cross Road									
0.00	30.00	1	30.00	6.40	6.00	6.20	0.15	27.90	
30.00	60.00	1	30.00	6.00	5.90	5.95	0.15	26.78	
60.00	90.00	1	30.00	5.90	6.30	6.10	0.15	27.45	
90.00	117.00	1	27.00	6.30	6.00	6.15	0.15	24.91	
Siddeshwara Layout (Asphalt Road)									
5th Cross Road (LHS)									
0.00	30.00	1	30.00	5.00	4.40	4.70	0.15	21.15	
30.00	60.00	1	30.00	4.40	5.30	4.85	0.15	21.83	
60.00	65.00	1	5.00	5.30	5.00	5.15	0.15	3.86	
4th Cross Road (RHS)									
0.00	30.00	1	30.00	4.40	5.10	4.75	0.15	21.38	
30.00	60.00	1	30.00	5.10	5.10	5.10	0.15	22.95	
60.00	82.00	1	22.00	5.10	5.50	5.30	0.15	17.49	
4th Cross Road (LHS)									
0.00	30.00	1	30.00	5.00	4.90	4.95	0.15	22.28	
30.00	60.00	1	30.00	4.90	4.70	4.80	0.15	21.60	
60.00	66.00	1	6.00	4.70	4.50	4.60	0.15	4.14	
5th Cross Road									
0.00	30.00	1	30.00	5.50	5.20	5.35	0.15	24.08	
30.00	60.00	1	30.00	5.20	5.70	5.45	0.15	24.53	
60.00	90.00	1	30.00	5.70	5.60	5.65	0.15	25.43	
90.00	120.00	1	30.00	5.60	5.40	5.50	0.15	24.75	
120.00	150.00	1	30.00	5.40	5.00	5.20	0.15	23.40	
150.00	170.00	1	20.00	5.00	5.00	5.00	0.15	15.00	
170.00	177.00	1	7.00	5.00	5.00	5.00	0.15	5.25	
5th A (LHS) Cross Road									
0.00	30.00	1	30.00	5.60	5.10	5.35	0.15	24.08	
30.00	47.00	1	17.00	5.10	5.10	5.10	0.15	13.01	
5th A (RHS) Cross Road									
0.00	30.00	1	30.00	5.00	5.00	5.00	0.15	22.50	
30.00	38.50	1	8.50	5.00	5.20	5.10	0.15	6.50	
5th B (LHS) Cross Road									
0.00	30.00	1	30.00	5.60	5.70	5.65	0.15	25.43	
30.00	49.00	1	19.00	5.70	5.70	5.70	0.15	16.25	
5th B (RHS) Cross Road									
0.00	30.00	1	30.00	5.60	5.40	5.50	0.15	24.75	
30.00	39.00	1	9.00	5.40	5.30	5.35	0.15	7.22	
5th C (LHS) Cross Road									
0.00	30.00	1	30.00	5.30	5.40	5.35	0.15	24.08	
30.00	46.40	1	16.40	5.40	5.40	5.40	0.15	13.28	

15/02/22

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
5th C (RHS) Cross Road										
From 5th Cross Road	0.00	30.00	1	30.00	5.40	5.40	5.40	0.15	24.30	
	30.00	39.00	1	9.00	5.40	5.40	5.40	0.15	7.29	
7th Cross Road (Kids Collage Road)										
From 5th Cross Road	0.00	30.00	1	30.00	6.10	6.50	6.30	0.15	28.35	
	30.00	57.00	1	27.00	6.50	5.90	6.20	0.15	25.11	
NMH Layout (Asphalt Road)										
1st Cross Road										
From Main Road	0.00	30.00	1	30.00	5.40	5.20	5.30	0.15	23.85	
	30.00	60.00	1	30.00	5.20	5.30	5.25	0.15	23.63	
	60.00	90.50	1	30.50	5.30	5.30	5.30	0.15	24.25	
2nd Cross Road										
From Main Road	0.00	30.00	1	30.00	4.40	4.50	4.45	0.15	20.03	
	30.00	60.00	1	30.00	4.50	4.90	4.70	0.15	21.15	
	60.00	94.00	1	34.00	4.90	4.30	4.60	0.15	23.46	
6th Cross Road (MHR Layout)										
From Main Road	0.00	30.00	1	30.00	7.20	6.30	6.75	0.15	30.38	
	30.00	60.00	1	30.00	6.30	6.50	6.40	0.15	28.80	
	60.00	81.00	1	21.00	6.50	5.90	6.20	0.15	19.53	
Deduction For (Manhole/Trees)										
Kirloskar Layout (Asphalt Road)										
2nd Cross Road										
Manhole			-3	(¶*0.9*09)/4				0.15	-0.28	
5th Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.15	-0.09	
6th Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.15	-0.09	
7th Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.15	-0.09	
8th Cross Road										
Manhole			-2	(¶*0.9*09)/4				0.15	-0.19	
4th Cross Road										
Manhole			-4	(¶*0.9*09)/4				0.15	-0.38	
9th Cross Road										
Manhole			-2	(¶*0.9*09)/4				0.15	-0.19	
3rd Cross Road										
Manhole			-4	(¶*0.9*09)/4				0.15	-0.38	
21st Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.15	-0.09	
22nd Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.15	-0.09	
24th Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.15	-0.09	
25th Cross Road										

	CHAINAGE Land Mark		NO's	L (m)	B1 (m)	B2 (m)	AvgB (m)	D (m)	QTY	REMARKS
Manhole			-3	(¶*0.9*09)/4				0.15	-0.28	
26th Cross Road										
Manhole			-3	(¶*0.9*09)/4				0.15	-0.28	
27th Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.15	-0.09	
28th Cross Road										
Manhole			-2	(¶*0.9*09)/4				0.15	-0.19	
29th Cross Road										
Manhole			-2	(¶*0.9*09)/4				0.15	-0.19	
Siddeshwara Layout (Asphalt Road)										
4th Cross Road (RHS)										
Manhole			-3	(¶*0.9*09)/4				0.15	-0.28	
Tree			-4	(¶*0.9*09)/4/2				0.15	-0.19	
5th Cross Road										
Manhole			-9	(¶*0.9*09)/4				0.15	-0.85	
Tree			-20	(¶*0.9*09)/4/2				0.15	-0.93	
5th A (RHS) Cross Road										
Tree			-2	(¶*0.9*09)/4/2				0.15	-0.09	
5th B (LHS) Cross Road										
Tree			-11	(¶*0.9*09)/4/2				0.15	-0.51	
5th B (RHS) Cross Road										
Tree			-3	(¶*0.9*09)/4/2				0.15	-0.14	
5th C (LHS) Cross Road										
Tree			-1	(¶*0.9*09)/4/2				0.15	-0.05	
5th C (RHS) Cross Road										
Tree			-3	(¶*0.9*09)/4/2				0.15	-0.14	
NMH Layout (Asphalt Road)										
1st Cross Road										
Manhole			-2	(¶*0.9*09)/4				0.15	-0.19	
2nd Cross Road										
Manhole			-2	(¶*0.9*09)/4				0.15	-0.19	
6th Cross Road (MHR Layout)										
Manhole			-2	(¶*0.9*09)/4				0.15	-0.19	
								Total Qty Work Done	2445.23	Cum
								Qty Payable in this bill	2445.23	Cum
								Qty Reserved to Schedule-B Qty	2156.69	Cum

24/06/22 to 13/07/22

for CVC Constructions Private Limited

Managing Director

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru

BHURAT BENGALURU MAHANAGAR PALIKE

DASARAHALLI DIVISION

Name of the work : Restoration and Improvements of roads and drains in A Y R Layout, Shettyhalli village,RR layout of Chikkasandra village and Abigere village roads, BTS Village, Vishveshwariah village, Royal Enclave and Sidedahalli Old Village roads Dugged by BWSSB to lay water Supply and UGD lines under 110 villages in ward No 12 & 14 Shettyhalli.

Pre-Measurement Sheet

4th and Part

Item No:	16
Item Name:	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Wetmix For Asphalt Roads										
Kirloskar Layout (Asphalt Road)										
2nd Cross Road										
From Main Road	0.00	30.00	1	30.00	6.40	6.10	6.25	0.20	37.50	
	30.00	60.00	1	30.00	6.10	6.00	6.05	0.20	36.30	
	60.00	90.00	1	30.00	6.00	6.70	6.35	0.20	38.10	
	90.00	120.00	1	30.00	6.70	5.90	6.30	0.20	37.80	
	120.00	150.00	1	30.00	5.90	6.00	5.95	0.20	35.70	
	150.00	165.50	1	15.50	6.00	6.00	6.00	0.20	18.60	
5th Cross Road										
From 4th Cross Road	0.00	30.00	1	30.00	5.20	6.50	5.85	0.20	35.10	
	30.00	60.00	1	30.00	6.50	6.60	6.55	0.20	39.30	
	60.00	90.00	1	30.00	6.60	6.40	6.50	0.20	39.00	
	90.00	94.00	1	4.00	6.40	6.60	6.50	0.20	5.20	
6th Cross Road										
From 5th Cross Road	0.00	30.00	1	30.00	6.60	5.40	6.00	0.20	36.00	
	30.00	62.00	1	32.00	5.40	6.20	5.80	0.20	37.12	
7th Cross Road										
From 6th Cross Road	0.00	30.00	1	30.00	5.70	6.40	6.05	0.20	36.30	
	30.00	62.50	1	32.50	6.40	6.50	6.45	0.20	41.93	
8th Cross Road										
From 4th Cross Road	0.00	30.00	1	30.00	6.50	6.50	6.50	0.20	39.00	
	30.00	60.00	1	30.00	6.50	5.50	6.00	0.20	36.00	
	60.00	93.00	1	33.00	5.50	6.70	6.10	0.20	40.26	
4th Cross Road										
From 2nd Cross Road	0.00	30.00	1	30.00	7.10	6.00	6.55	0.20	39.30	
	30.00	60.00	1	30.00	6.00	6.10	6.05	0.20	36.30	
	60.00	90.00	1	30.00	6.10	6.50	6.30	0.20	37.80	
	90.00	120.00	1	30.00	6.50	6.50	6.50	0.20	39.00	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	120.00	132.00	1	12.00	6.50	6.80	6.65	0.20	15.96	
				9th Cross Road						
From Main Road	0.00	30.00	1	30.00	6.70	5.70	6.20	0.20	37.20	
	30.00	60.00	1	30.00	5.70	6.90	6.30	0.20	37.80	
	60.00	90.00	1	30.00	6.90	6.00	6.45	0.20	38.70	
	90.00	120.00	1	30.00	6.00	6.80	6.40	0.20	38.40	
	120.00	150.00	1	30.00	6.80	5.80	6.30	0.20	37.80	
	150.00	169.00	1	19.00	5.80	6.20	6.00	0.20	22.80	
				3rd Cross Road						
From 2nd Cross Road	0.00	30.00	1	30.00	6.40	6.60	6.50	0.20	39.00	
	30.00	60.00	1	30.00	6.60	6.60	6.60	0.20	39.60	
	60.00	90.00	1	30.00	6.60	6.30	6.45	0.20	38.70	
	90.00	120.00	1	30.00	6.30	6.00	6.15	0.20	36.90	
	120.00	130.00	1	10.00	6.00	6.10	6.05	0.20	12.10	
				21st Cross Road						
From 19th Main Road	0.00	30.00	1	30.00	6.80	5.60	6.20	0.20	37.20	
	30.00	60.00	1	30.00	5.60	5.50	5.55	0.20	33.30	
	60.00	90.00	1	30.00	5.50	6.50	6.00	0.20	36.00	
	90.00	91.00	1	1.00	6.50	6.50	6.50	0.20	1.30	
				22nd Cross Road						
From Main Road	0.00	30.00	1	30.00	6.20	6.70	6.45	0.20	38.70	
	30.00	60.00	1	30.00	6.70	5.60	6.15	0.20	36.90	
	60.00	90.00	1	30.00	5.60	6.40	6.00	0.20	36.00	
	90.00	95.50	1	5.50	6.40	6.40	6.40	0.20	7.04	
				24th Cross Road						
From 3rd Main Road	0.00	30.00	1	30.00	6.10	6.60	6.35	0.20	38.10	
	30.00	51.00	1	21.00	6.40	6.50	6.45	0.20	27.09	
				25th Cross Road						
From Main Road	0.00	30.00	1	30.00	6.40	6.00	6.20	0.20	37.20	
	30.00	60.00	1	30.00	6.00	5.50	5.75	0.20	34.50	
	60.00	90.00	1	30.00	5.50	6.40	5.95	0.20	35.70	
	90.00	127.00	1	37.00	6.40	6.30	6.35	0.20	46.99	
				26th Cross Road						
From 19th Main Road	0.00	30.00	1	30.00	6.80	6.20	6.50	0.20	39.00	
	30.00	60.00	1	30.00	6.20	6.50	6.35	0.20	38.10	
	60.00	90.00	1	30.00	6.50	6.00	6.25	0.20	37.50	
	90.00	120.00	1	30.00	6.00	6.30	6.15	0.20	36.90	
	120.00	138.60	1	18.60	6.30	6.00	6.15	0.20	22.88	
				27th Cross Road						
From Chimi Hill Main Road	0.00	30.00	1	30.00	6.60	6.30	6.45	0.20	38.70	
	30.00	60.00	1	30.00	6.30	6.50	6.40	0.20	38.40	
	60.00	90.00	1	30.00	6.50	6.60	6.55	0.20	39.30	
	90.00	112.30	1	22.30	6.60	6.50	6.55	0.20	29.21	
				28th Cross Road						
From Main Road	0.00	30.00	1	30.00	6.10	6.70	6.40	0.20	38.40	
	30.00	60.00	1	30.00	6.70	6.20	6.45	0.20	38.70	
	60.00	90.00	1	30.00	6.20	6.40	6.30	0.20	37.80	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	90.00	120.00	1	30.00	6.40	6.00	6.20	0.20	37.20	
	120.00	150.00	1	30.00	6.00	6.30	6.15	0.20	36.90	
29th Cross Road										
From Chimi Hill Main Road	0.00	30.00	1	30.00	6.40	6.00	6.20	0.20	37.20	
	30.00	60.00	1	30.00	6.00	5.90	5.95	0.20	35.70	
	60.00	90.00	1	30.00	5.90	6.30	6.10	0.20	36.60	
	90.00	117.00	1	27.00	6.30	6.00	6.15	0.20	33.21	
Siddeshwara Layout (Asphalt Road)										
5th Cross Road (LHS)										
From 2nd Main Road	0.00	30.00	1	30.00	5.00	4.40	4.70	0.20	28.20	
	30.00	60.00	1	30.00	4.40	5.30	4.85	0.20	29.10	
	60.00	65.00	1	5.00	5.30	5.00	5.15	0.20	5.15	
4th Cross Road (RHS)										
From 2nd Main Road	0.00	30.00	1	30.00	4.40	5.10	4.75	0.20	28.50	
	30.00	60.00	1	30.00	5.10	5.10	5.10	0.20	30.60	
	60.00	82.00	1	22.00	5.10	5.50	5.30	0.20	23.32	
4th Cross Road (LHS)										
From 2nd Main Road	0.00	30.00	1	30.00	5.00	4.90	4.95	0.20	29.70	
	30.00	60.00	1	30.00	4.90	4.70	4.80	0.20	28.80	
	60.00	66.00	1	6.00	4.70	4.50	4.60	0.20	5.52	
5th Cross Road										
From 1st Main Road	0.00	30.00	1	30.00	5.50	5.20	5.35	0.20	32.10	
	30.00	60.00	1	30.00	5.20	5.70	5.45	0.20	32.70	
	60.00	90.00	1	30.00	5.70	5.60	5.65	0.20	33.90	
	90.00	120.00	1	30.00	5.60	5.40	5.50	0.20	33.00	
	120.00	150.00	1	30.00	5.40	5.00	5.20	0.20	31.20	
	150.00	170.00	1	20.00	5.00	5.00	5.00	0.20	20.00	
	170.00	177.00	1	7.00	5.00	5.00	5.00	0.20	7.00	
5th A (LHS) Cross Road										
From 5th Cross Road	0.00	30.00	1	30.00	5.60	5.10	5.35	0.20	32.10	
	30.00	47.00	1	17.00	5.10	5.10	5.10	0.20	17.34	
5th A (RHS) Cross Road										
From 5th Cross Road	0.00	30.00	1	30.00	5.00	5.00	5.00	0.20	30.00	
	30.00	38.50	1	8.50	5.00	5.20	5.10	0.20	8.67	
5th B (LHS) Cross Road										
From 5th Cross Road	0.00	30.00	1	30.00	5.60	5.70	5.65	0.20	33.90	
	30.00	49.00	1	19.00	5.70	5.70	5.70	0.20	21.66	
5th B (RHS) Cross Road										
From 5th Cross Road	0.00	30.00	1	30.00	5.60	5.40	5.50	0.20	33.00	
	30.00	39.00	1	9.00	5.40	5.30	5.35	0.20	9.63	
5th C (LHS) Cross Road										
From 5th Cross Road	0.00	30.00	1	30.00	5.30	5.40	5.35	0.20	32.10	
	30.00	46.40	1	16.40	5.40	5.40	5.40	0.20	17.71	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
5th C (RHS) Cross Road										
From 5th Cross Road	0.00	30.00	1	30.00	5.40	5.40	5.40	0.20	32.40	
	30.00	39.00	1	9.00	5.40	5.40	5.40	0.20	9.72	
7th Cross Road (Kids Collage Road)										
From 5th Cross Road	0.00	30.00	1	30.00	6.10	6.50	6.30	0.20	37.80	
	30.00	57.00	1	27.00	6.50	5.90	6.20	0.20	33.48	
NMH Layout (Asphalt Road)										
1st Cross Road										
From Main Road	0.00	30.00	1	30.00	5.40	5.20	5.30	0.20	31.80	
	30.00	60.00	1	30.00	5.20	5.30	5.25	0.20	31.50	
	60.00	90.50	1	30.50	5.30	5.30	5.30	0.20	32.33	
2nd Cross Road										
From Main Road	0.00	30.00	1	30.00	4.40	4.50	4.45	0.20	26.70	
	30.00	60.00	1	30.00	4.50	4.90	4.70	0.20	28.20	
	60.00	94.00	1	34.00	4.90	4.30	4.60	0.20	31.28	
6th Cross Road (MHR Layout)										
From Main Road	0.00	30.00	1	30.00	7.20	6.30	6.75	0.20	40.50	
	30.00	60.00	1	30.00	6.30	6.50	6.40	0.20	38.40	
	60.00	81.00	1	21.00	6.50	5.90	6.20	0.20	26.04	
Deduction For (Manhole/Trees)										
Kirloskar Layout (Asphalt Road)										
2nd Cross Road										
Manhole			-3	(¶*0.9*09)/4				0.20	-0.38	
5th Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.20	-0.13	
6th Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.20	-0.13	
7th Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.20	-0.13	
8th Cross Road										
Manhole			-2	(¶*0.9*09)/4				0.20	-0.25	
4th Cross Road										
Manhole			-4	(¶*0.9*09)/4				0.20	-0.50	
9th Cross Road										
Manhole			-2	(¶*0.9*09)/4				0.20	-0.25	
3rd Cross Road										
Manhole			-4	(¶*0.9*09)/4				0.20	-0.50	
21st Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.20	-0.13	
22nd Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.20	-0.13	
24th Cross Road										
Manhole			-1	(¶*0.9*09)/4				0.20	-0.13	
25th Cross Road										

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
Manhole			-3	(¶*0.9*09)/4				0.20	-0.38	
	26th Cross Road									
Manhole			-3	(¶*0.9*09)/4				0.20	-0.38	
	27th Cross Road									
Manhole			-1	(¶*0.9*09)/4				0.20	-0.13	
	28th Cross Road									
Manhole			-2	(¶*0.9*09)/4				0.20	-0.25	
	29th Cross Road									
Manhole			-2	(¶*0.9*09)/4				0.20	-0.25	
	Siddeshwara Layout (Asphalt Road)									
	4th Cross Road (RHS)									
Manhole			-3	(¶*0.9*09)/4				0.20	-0.38	
Tree			-4	(¶*0.9*09)/4/2				0.20	-0.25	
	5th Cross Road									
Manhole			-9	(¶*0.9*09)/4				0.20	-1.13	
Tree			-20	(¶*0.9*09)/4/2				0.20	-1.24	
	5th A (RHS) Cross Road									
Tree			-2	(¶*0.9*09)/4/2				0.20	-0.12	
	5th B (LHS) Cross Road									
Tree			-11	(¶*0.9*09)/4/2				0.20	-0.68	
	5th B (RHS) Cross Road									
Tree			-3	(¶*0.9*09)/4/2				0.20	-0.19	
	5th C (LHS) Cross Road									
Tree			-1	(¶*0.9*09)/4/2				0.20	-0.06	
	5th C (RHS) Cross Road									
Tree			-3	(¶*0.9*09)/4/2				0.20	-0.19	
	NMH Layout (Asphalt Road)									
	1st Cross Road									
Manhole			-2	(¶*0.9*09)/4				0.20	-0.25	
	2nd Cross Road									
Manhole			-2	(¶*0.9*09)/4				0.20	-0.25	
	6th Cross Road (MHR Layout)									
Manhole			-2	(¶*0.9*09)/4				0.20	-0.25	
BWSSB Cutting										
	Kirloskar Layout (Asphalt Road)									
	2nd Cross Road									
From Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	165.50	2	15.50			0.80	0.20	4.96	
	5th Cross Road									
From 4th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	90.00	94.00	2	4.00			0.80	0.20	1.28	
				6th Cross Road						
From 5th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	62.00	2	32.00			0.80	0.20	10.24	
				7th Cross Road						
From 6th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	62.50	2	32.50			0.80	0.20	10.40	
				8th Cross Road						
From 4th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	93.00	2	33.00			0.80	0.20	10.56	
				4th Cross Road						
From 2nd Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	132.00	2	12.00			0.80	0.20	3.84	
				9th Cross Road						
From Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	169.00	2	19.00			0.80	0.20	6.08	
				3rd Cross Road						
From 2nd Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	130.00	2	10.00			0.80	0.20	3.20	
				21st Cross Road						
From 19th Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	91.00	2	1.00			0.80	0.20	0.32	
				22nd Cross Road						
From Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	95.50	2	5.50			0.80	0.20	1.76	
				24th Cross Road						
From 3rd Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	51.00	2	21.00			0.80	0.20	6.72	
				25th Cross Road						

	CHAINAGE		NO's	L	B1	B2	AvgB	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
From Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	127.00	2	37.00			0.80	0.20	11.84	
26th Cross Road										
From 19th Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	138.60	2	18.60			0.80	0.20	5.95	
27th Cross Road										
From Chimi Hill Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	112.30	2	22.30			0.80	0.20	7.14	
28th Cross Road										
From Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
29th Cross Road										
From Chimi Hill Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	117.00	2	27.00			0.80	0.20	8.64	
Siddeshwara Layout (Asphalt Road)										
5th Cross Road (LHS)										
From 2nd Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	65.00	2	5.00			0.80	0.20	1.60	
4th Cross Road (RHS)										
From 2nd Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	82.00	2	22.00			0.80	0.20	7.04	
4th Cross Road (LHS)										
From 2nd Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	66.00	2	6.00			0.80	0.20	1.92	
5th Cross Road										
From 1st Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.00	2	30.00			0.80	0.20	9.60	
	90.00	120.00	2	30.00			0.80	0.20	9.60	
	120.00	150.00	2	30.00			0.80	0.20	9.60	
	150.00	170.00	2	20.00			0.80	0.20	6.40	
	170.00	177.00	2	7.00			0.80	0.20	2.24	
5th A (LHS) Cross Road										

	CHAINAGE Land Mark		NO's	L (m)	B1 (m)	B2 (m)	AvgB (m)	D (m)	QTY	REMARKS
From 5th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	47.00	2	17.00			0.80	0.20	5.44	
5th A (RHS) Cross Road										
From 5th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	38.50	2	8.50			0.80	0.20	2.72	
5th B (LHS) Cross Road										
From 5th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	49.00	2	19.00			0.80	0.20	6.08	
5th B (RHS) Cross Road										
From 5th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	39.00	2	9.00			0.80	0.20	2.88	
5th C (LHS) Cross Road										
From 5th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	46.40	2	16.40			0.80	0.20	5.25	
5th C (RHS) Cross Road										
From 5th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	39.00	2	9.00			0.80	0.20	2.88	
7th Cross Road (Kids Collage Road)										
From 5th Cross Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	57.00	2	27.00			0.80	0.20	8.64	
NMH Layout (Asphalt Road)										
1st Cross Road										
From Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	90.50	2	30.50			0.80	0.20	9.76	
2nd Cross Road										
From Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	94.00	2	34.00			0.80	0.20	10.88	
6th Cross Road (MHR Layout)										
From Main Road	0.00	30.00	2	30.00			0.80	0.20	9.60	
	30.00	60.00	2	30.00			0.80	0.20	9.60	
	60.00	81.00	2	21.00			0.80	0.20	6.72	
								Total Qty Work Done	4144.09	Cum
								Qty Payable in this bill	4144.09	Cum

Assistant Engineer
Ward No. 14
BBMP-Bengaluru

27/07/22

For CKG Constructions Private Limited

Managing Director

Asst.Executive Engineer
Dasarahalli Sub Division
BBMP-Bengaluru